



M-52 (Main Street) PRE-CON NOTES

July 15, 2019

M-52 (Main Street Project): Work is scheduled to begin on Monday, July 22nd.

MDOT will begin placing signage and detour route signs. Here is the schedule, as spelled out in the Progress Clause in the contract for the work:

PROGRESS CLAUSE:

The progress clause is on page 17 of the proposal.

The progress schedule was submitted. The project was awarded on June 20, 2019.

The project is scheduled to start July 22, 2019. All contract work including turf establishment must be completed in its entirety and open to traffic by the interim completion date of October 15, 2019. The project completion date is November 15, 2019.

For the Traffic Control during the project:

TRAFFIC:

The Maintaining Traffic Special Provision is on pages 18-46 of the proposal. The following traffic items were noted and discussed:

Page 63 – Special Provision for Temporary Pedestrian Type # Barricade

#3 Work will occur in two sections:

A. Old US-12 to Middle Street

NB M-52 will be maintained, SB M-52 will be detoured to Middle Street, Wilkinson St to Old US-12. Wilkinson & US-12 will temporarily become an all way stop. Two parking spaces on the south side of Middle St will be removed (track form).

B. Middle Street to Werkner Road

- One lane in each direction with flag control 9-3 (Monday – Thursday)

#4 Work that requires the regulator/flag control or detour must occur from 9am – 3pm, Monday through Thursday.

#9 Two weekend closures will be allowed for resurfacing and detail 7 & 8 work. The weekend hours are 7am – 10pm, Saturday & Sunday. The lanes may be closed longer, however no work may occur outside of the specified hours.

Note: There was discussion on the detour time period. The contractor thought it could be placed for a longer time period than MDOT's interpretation of two weekends.

An on-site meeting is tentatively scheduled for Friday, July 12, 2019, around noon to discuss traffic plan.